

November 28, 2007

Monthly Project Status Report

Project: RBR to Davis

Consultant: Gresham, Smith and Partners

Budget: \$2,171,547

\$260,000 PE / \$612,397 ROW / \$1,299,150 CST

Phase: Preliminary Engineering and Design

\$259,674.27 [100% SPLOST funds]

Expended to Date: \$33,036.59

Phase Percentage Complete: 12.7%

Status:

Work order executed April 25, 2007 w/ GS&P for P.E. at \$259,674.27

Draft Concept Report completed July 23, 2007

Concept Team Meeting w/ GDOT September 18, 2007 – Gainesville

GDOT approv Concept Rept / GS&P auth Edwards-Pitman to begin environmental 11/16/12007

Notes:

Project length .5 miles

2008 ADT = 870 / Proj 2028 ADT = 1420

Typical Section is two 12' lanes w/ curb and gutter; 35 mph; 5' sidewalk

Issues:

Project appears within budget and on schedule.

No displacements anticipated.

Prop. Owner Toco Properties barricaded Sharp Trail approximately 10/8/2007

Homeowners desire input on design for protection of private property