

July 23, 2008

Monthly Project Status Report

Project: Pedestrian Bridge

Consultant: PBS&J

Budget: \$648,200

\$162,980 PE / \$0 ROW / \$485,220 CST

Phase: Preliminary Engineering and Design

\$162,980 [100% CID funds]

Expended to Date: \$59,013.89

Phase Percentage Complete: 36.2%

Status:

Work order executed May 15, 2007 w/ PBS&J for P.E. at \$162,980.

Concept Team Meeting w/ GDOT July 13, 2007

Final Concept Report completed July 18, 2007

Board voiced approval for PBS&J provided bridge photos as acceptable structure August 22, 2007

Environmental C.E. work underway October 30, 2007

GDOT Approved Concept Report returned 12/27/2007

PBS&J anticipates Aug 2008 o.k. on Environ. C.E. from FHWA with Nov. 2008 letting

Detailed design, specifications, and preliminary environmental assessment underway.

FHWA approved C.E. for environmental April 27, 2008

Issues:

Anticipated CST let date November 2008.

Alignment w/ sidewalks on U.S. 78 and utility relocate activities on U.S. 78

PBS&J identified required GeoTech services omitted from Scope at \$12,941

Negotiated inclusion of GeoTech within original scope July 11, 2008 [HR]