

Monthly Project Status Report

Project: Walton Court Intersection Improvement

Consultant: Collaborative Infrastructure Services, Inc.

Budget: \$762,241

\$250,000 PE / \$220,241 ROW / \$292,000 CST

Phase: Preliminary Engineering and Design

\$250,000 [\$50,000 CID / \$200,000 Fed/LCI funds]

Expended to Date: \$6,065.58

Phase Percentage Complete: 12%

Status:

PBS&J prepared grant application 3/26/2007 - \$3,000

ARC notice of preliminary award 6/7/2007 - \$433,600

ARC pre-approval to begin concept study 6/20/2007

Retained CIS under existing engineering line item 7/20/2007

CIS prepared Impact Analysis Rept rec'd 9/6/2007 – sent to ARC [15 day review]

ARC approved concept report Nov 30, 2007

GRTA approves TIP Dec 12, 2007

Notes:

Intersection improvement to north side of U.S. 78 at Walton Ct.

90 degree intersection alignment to improve operational capacity

New intersection extend approximately 600' beginning at U.S. 78 and heading northwesterly and terminate with re-alignment of old U.S. 78 constructed by others.

Issues:

None identified at present. Project appears within budget and on schedule.

No displacements anticipated. ROW donation on north side of U.S. 78 anticipated.

Evermore Center development seeking change in conditions via BOC in Jan 2008