

Monthly Project Status Report

Project: Walton Court Intersection Improvement

Consultant: Kimley-Horn

Project Manager: Collaborative Infrastructure Services

Budget: \$762,241

\$250,000 PE / \$220,241 ROW / \$292,000 CST

Phase: Preliminary Engineering and Design

\$250,000 [\$50,000 CID / \$200,000 Fed/LCI funds]

Expended to Date: \$10,941.99

Phase Percentage Complete: 22%

Status:

Project Identified via LCI Corridor Study w/ public input August 2005

LCI Corridor Study formally adopted at public meeting December 2005

Included in 5-Year Implementation Plan 6/20/2006

Gwinnett BOC adopts recommendations 11/21/2006

ARC notice of preliminary award 6/7/2007 - \$433,600

ARC pre-approval to begin concept study 6/20/2007

ARC approved concept report Nov 30, 2007

RFQ, Pre-bid Mtg, Bid Eval, Firm Ranking, and Recommendation to BOD 2/27/2008 – Kimley-Horn

BOD authorizes Kimley-Horn as P.E. consultant 2/27/2008

Notes:

Intersection improvement to north side of U.S. 78 at Walton Ct.

90 degree intersection alignment to improve operational capacity

New intersection extend approximately 600' beginning at U.S. 78 and heading northwesterly and terminate with re-alignment of old U.S. 78 constructed by others.

Continued on page 2

Page 2

March 26, 2008

Project: Walton Court Intersection Improvement

Issues:

None identified at present. Project appears within budget and on schedule.

No displacements anticipated. ROW donation on north side of U.S. 78 anticipated.

Evermore Center development seeking change in conditions via BOC in Jan 2008

Spoke w/ Ms. Shane Moore (Juhan family) – positive regarding intersection alignment.

Developer Evermore Center confirms ROW donation at 2/19/2008 work session

Pending GDOT notice to proceed anticipated July 2008