

# Monthly Project Status Report

---

**Project:** McGee / Cambridge Intersection Alignment

**Consultant:** Gresham Smith and Partners

**Budget:** \$1,526,040

\$250,000 PE / \$502,987 ROW / \$799,678 CST

**Phase:** Preliminary Engineering and Design

\$223,275 [\$50,000 HPP / \$173,375 SPLOST funds]

Expended to Date: \$111,712.58

Phase Percentage Complete: 50%

## **Status:**

Project originally identified in September 2004 by PBS&J w/ STWP adopted Dec. 2005

Project included in LCI Corridor Study w/ public input August 2005

LCI Corridor Study formally adopted at public meeting December 2005

Included in 5-Year Implementation Plan 6/20/2006

Gwinnett BOC adopts recommendations 11/21/2006

Snellville City Council voices support 2/2007

Authorized GS&P consultant 4/25/2007 - \$173,375

Survey Complete – Toole Surveying 7/5/2007

GDOT approves Concept Rept / GS&P auth Edwards-Pitman to begin environmental 11/16/2007

GS&P advises FHWA approval of environmental may be 18 mos

Mailed adjoining property owners letter March 8, 2008

Mailed 1,500 post cards March 18, 2008

PIOH scheduled for March 27, 2008 at Snellville City Hall 4 – 7 p.m. – well attended

GDOT received public input to April 10, 2008

Consultants responded to GDOT in June on public comments

Mtg w/ FHWA July 7, 2008

Scheduled HOA meeting for July 31, 2008

Modified concept plan rec'd 11/12/08

Continued on page 2

Page 2

November 19, 2008

## **Project:** McGee / Cambridge Intersection Alignment

### **Notes:**

Intersection improvement to south side of U.S. 78 at Cambridge Street and McGee Road  
Alignment w/ existing traffic signal at U.S. 78 and McGee Road

Project termini at Cambridge Street and Sussex Court to tie into existing street elevations  
Current year ADT = 315; two 12' lanes w/ curb and gutter; 25 mph design speed; 50' ROW

Spoke w/ Brent Moody, Camper Time / Freedom regarding project 10/12/2007

Received email from home owner Fred Botts July 2008 regarding RV curb cut

Responded to Mr. Botts and set-up HOA mtg at City Hall for July 31 to address issues

RV dealer vacated property Oct. 2008

### **Issues:**

Realignment affects existing RV dealer and will require ROW acquisition. Billboard in vicinity

Project located within CoS limits.

Project appears on schedule and within budget for PE and CST – ROW \$745,163 w/ GDOT contingencies.

Positive response from attendees at PIOH